



RETAIL FOOD PLAN CHECK - OFFICIAL PLAN REVIEW REPORT

FACILITY NAME STARBUCKS COFFEE #9625			REINSPECTION DATE Not Specified	INSPECTOR Bennetta Betbadal	DATE 10/3/2015
LOCATION 9754 FOOTHILL, RANCHO CUCAMONGA, CA 91730			PERMIT EXPIRATION	IDENTIFIER: None	
TIME IN 2:35 PM	TIME OUT 3:13 PM	FACILITY ID FA0005706	RELATED ID SR0070303	PE 1770	SERVICE: 025 - PLAN REVIEW RESULT: 01 - CORRECTIVE ACTION NOT REQUIRED ACTION: 57 - PLANS REJECTED

RETAIL FOOD PLAN CHECK - PInCk PEP Major 1,500-5,999 SqFt

17K986 Plans - Plan Review Approved

Compliance Date: Not Specified

Not In Compliance

Reference - HSC - 114380

Inspector Comments:

Plan is approved for remodeling of the front service area new case work, new plumbings and finishes.

Description: Thank you for your plan submittal. Plans have been approved with the following corrections. This approval does not constitute authority to violate any provision of the related codes, ordinances, or regulations, nor does it prevent further correction of errors found on the plan or with installation upon field inspection. All construction must conform to these approved plans. Alterations or changes to these plans must have review and written approval by the Plan Check Section of Environmental Health Services prior to construction.

17K151 General Protection - Sneeze Guards

Compliance Date: Not Specified

Not In Compliance

Reference - HSC - 114130

Inspector Comments:

Description: Sneeze guards are subject to field inspection and approval.

17K383 Vermin - Air curtain - Delivery Doors

Compliance Date: Not Specified

Not In Compliance

Reference - CCDEH Guidelines - CCDEH

Inspector Comments: Provide an air curtain on the delivery door.

Description: Delivery doors shall be equipped with a microswitch activated air curtain device that delivers an air velocity of at least 750 feet per minute, measured three (3) feet above the floor. The curtain of air shall cover the entire width of the door. For delivery doors that are wider than four (4) feet, the air curtain must produce an air velocity of at least 1600 feet per minute, as measured three (3) feet above the floor.

17K852 Plans - Inspections Required

Compliance Date: Not Specified

Not In Compliance

Reference - HSC - 114349

Inspector Comments: Please schedule in advance an inspection during the following phases of construction:

1. Preliminary: Finishes, walls & floors.
2. Secondary: Equipment, sink installation, and mechanical ventilation.
3. Final: Utilities, hot water, health permit application and payment collection. Air balance report collection.

To schedule an inspection please contact 1-800-442-2283.

Ensure a copy of these approved plans are available at the time of inspection by EHS.

Description: A preliminary inspection shall be done when the floors, walls, and ceiling finishes are complete and the equipment is in place. A final inspection will be needed in order to receive Health Permit approval from this Agency. Health permit approval is required prior to opening the food facility or storing food or beverages. When work on the project has progressed to the point of requiring an inspection, please contact us at least five (5) working days in advance in order to help us accommodate your request.

Overall Inspection Comments

No summary comments have been made for this inspection.

Signature(s) of Acknowledgement

NAME:

TITLE:



Public Health
Environmental Health Services

www.SBCounty.gov
www.SBCounty.gov/dph/dehs

RETAIL FOOD PLAN CHECK - OFFICIAL PLAN REVIEW REPORT

FACILITY NAME STARBUCKS COFFEE #9625	DATE 10/3/2015
LOCATION 9754 FOOTHILL , RANCHO CUCAMONGA, CA 91730	INSPECTOR Bennetta Betbadal

Total # of Images: 0