



## Public Health

### Environmental Health Services

[www.SBCounty.gov](http://www.SBCounty.gov)

### RECREATIONAL HEALTH PLAN CHECK - OFFICIAL PLAN REVIEW REP

FACILITY NAME HOLIDAY INN VICTORVILLE		DATE 5/1/2015	REINSPECTION DATE Not Specified	PERMIT EXPIRATION
LOCATION 15494 PALMDALE RD, VICTORVILLE, CA 92392			INSPECTOR Bennetta Betbadal	
MAILING ADDRESS 20401 VALLEY BL # 202 WALNUT, CA 91789			IDENTIFIER: None	
<input type="checkbox"/> FACILITY <input type="checkbox"/> OWNER <input type="checkbox"/> ACCOUNT			SERVICE: 126 - PLAN CHECK FIELD INSPECTION	
TIME IN 12:40 PM	TIME OUT 1:15 PM	FACILITY ID FA0004497	RELATED ID SR0067862	PE 3711
			RESULT: 05 - CORRECTIVE ACTION / FOLLOW UP REQU	
			ACTION: 03 - REINSPECTION REQUIRED	

## RECREATIONAL HEALTH PLAN CHECK - Plnck Pool Major Remodel 0-999 SqFt

### 37K060 Enclosure - Closure

Compliance Date: Not Specified

Inspector Comments:

Not In Compliance

Reference - CCR 24 - 3118B.2

**Description:** Gates and doors shall be equipped with self-closing and self-latching devices. The self-latching device shall be designated to keep the gate or door securely closed.

### 37K067 Enclosure - General - Climb

Compliance Date: Not Specified

Inspector Comments:

Not In Compliance

Reference - CCR 24 - 3118B.3

**Description:** The enclosure shall be designed and constructed so that it cannot be readily climbed by small children. Horizontal and diagonal member designs, which might serve as a ladder for small children, are prohibited. Horizontal members shall be spaced at least 48 inches apart.

### 37K068 Enclosure - General - Climbable

Compliance Date: Not Specified

Inspector Comments:

Not In Compliance

Reference - CCR 24 - 3118B.1

**Description:** Planters or other structures shall not be permitted within five (5) feet of the enclosure.

### 37K481 Enclosure - General - Stone

Compliance Date: Not Specified

Inspector Comments:

Not In Compliance

Reference - CCR 24 - 3118B

**Description:** Stone columns, walls, etc. that are part of the pool enclosure (fence) must be a minimum 5 feet tall, smooth and non-climbable

### Overall Inspection Comments

Preliminary inspection for the pool. Observed rebars for the raised section of the pool and observed water line tiles and new skimmers installed, and main drains are split.

Call for second preliminary inspection one week in advance. For pre-plaster inspection: handrails shall be installed and trim tiles installed and fence and gates shall be completed.

### Signature(s) of Acknowledgement

NAME:

TITLE:

Total # of Images: 0