<u>Residential 10Kw Maximum Photovoltaic System – Roof Mount</u> <u>Self-Inspection Program</u>

Contractor shall provide photos demonstrating compliance with the following items.

Module manufacturer, make, model, and number of modules match the approved plans. (CBC 107.4 - Amended Construction Documents) Modules are properly marked and labeled. (CEC 110.3, 690.4(B) & 690.51 or 690.52)
Modules are attached to the mounting structure according to the manufacturer's instructions and the approved plans. (CEC 110.3(B), CBC 107.4).
Roof penetrations are flashed to prevent moisture from entering the roof. (CRC Chapter 9, Section R903, R324.4.3)
Firefighter access according to approved plan.
PROVIDE 18" CLEAR ON EITHER SIDE OF VALLEYS. ROOF PLAN MAINTAIN 3' CLEAR FROM RIDGES IF ANOTHER MEANS OF RAPID SHUTDOWN IS NOT PRESENT, PROVIDE A ROOFTOP DC DISCONNECT * @ ROOF WITHIN 3' OF PV ARRAY ALONG ACCESS PATHWAY PER HAYWARD FIRE ORDINANCE. MAIN SERVICE PANEL DC DISCONNECT INVERTER
Roof-mounted PV systems have the required fire classification [CBC 1505.9 or CRC R902.4].
Separate grounding electrodes, if used, are bonded together. (CEC 690.47, 250.50 & 250.58)
Equipment installed, listed and labeled according to the approved plan (e.g., PV modules, dc/dc converters, combiners, inverters, rapid shutdown equipment).
Disconnects used in PV systems must be rated for the maximum short circuit current and voltage. A DC PV system disconnecting means shall be marked for use in PV systems or be suitable for backfeed operation. [CEC 110.3 & 690.13(E) and (F)]



