



County of San Bernardino • Department of Public Health
 Division of Environmental Health Services
COMMUNITY ENVIRONMENTAL HEALTH PROGRAM
RETAIL FOOD PLAN CHECK - OFFICIAL PLAN REVIEW REPORT

www.sbcounty.gov/dph/dehs

(800) 442-2283

FACILITY NAME CAMP CEDAR CREST					DATE 3/21/2014	SIGNATURE	
LOCATION 33325 CAMP CEDAR CREST RD, ARROWBEAR LAKE, CA 92382					REINSPECTION DATE 3/21/2014	PERMIT EXPIRATION	
MAILING ADDRESS PO BOX 179 RUNNING SPRINGS, CA 92382					REHS Bennetta Betbadal		
FA # FA0006931	PR # Not Specified	SR # SR0062214	CO # Not Specified	PE 1767	PROGRAM IDENTIFIER: None		
TIME IN 1:25 PM	TIME OUT 2:41 PM	CONTACT Not Captured			SERVICE: 025 - PLAN REVIEW		
					RESULT: 01 - CORRECTIVE ACTION NOT REQUIRED		
					ACTION: 55 - PLANS APPROVED		

RETAIL FOOD PLAN CHECK - PLNCK PEP MINOR 0-1,499 SQFT

17K986 Plans - Plan Review Approved

Compliance Date: Not Specified

Inspector Comments: Plan is approved for minor remodel.

Not In Compliance

Scope of work consist of: addition of two dining area, each with new restrooms and janitorial sink and water heaters.

Violation Reference - HSC - 114380

No changes and remodeling in the existing kitchen.

Violation Description: Thank you for your plan submittal.Plans have been approved with the following corrections.This approval does not constitute authority to violate any provision of the related codes, ordinances, or regulations, nor does it prevent further correction of errors found on the plan or with installation upon field inspection. All construction must conform to these approved plans. Alterations or changes to these plans must have review and written approval by the Plan Check Section of Environmental Health Services prior to construction.

17K005 Construction - Hot Water - Plans - Storage

Compliance Date: Not Specified

Inspector Comments: Water heater at the site that services 3 hand wash sinks and one mop sink shall have minimum energy input of 3.5 KW.

Not In Compliance

Violation Reference - HSC - 114195

(Noted water heater on the plan is 2.0 KW).

Violation Description: Provide a storage tank-type water heater with a minimum energy input rating as required.

17K246 Plans - Submittal - Remodel - Final

Compliance Date: Not Specified

Inspector Comments:

Not In Compliance

Call to schedule for final inspection one week in advance.

Violation Reference - Reference Number - SBC Policy

Violation Description: Final construction must be approved by this Department prior to putting the remodeled areas into operation.

17K247 Plans - Submittal - Remodel - Finishes

Compliance Date: Not Specified

Inspector Comments: finishes are subject to field evaluation and approval.

Not In Compliance

Violation Reference - HSC - 114380

As per my conversation with Ms. Boyer the flooring will be either tiles or commercial vinyl sheet.

Violation Description: Existing finishes are subject to evaluation by this Department. This determination will be made at the time of the preliminary field inspection. Finishes found not to be in compliance with current code requirements will not be accepted.

17K340 Restrooms - Walls - Requirements

Compliance Date: Not Specified

Inspector Comments:

Not In Compliance

Violation Reference - CCDEH Guidelines - CCDEH

Violation Description: Provide a minimum 4' wainscot of approved impervious material (tile, FRP, or metal) on all bathroom walls.

17K403 Structure - Walls - General Requirement

Compliance Date: Not Specified

Inspector Comments: Ceilings in restrooms and janitorial rooms shall be smooth, non-absorbent and washable.

Not In Compliance

Violation Reference - HSC - 114259

Violation Description: The walls and ceilings of all rooms shall be of a durable, smooth, nonabsorbent, and easily cleanable surface.



COMMUNITY ENVIRONMENTAL HEALTH PROGRAM
RETAIL FOOD PLAN CHECK - OFFICIAL PLAN REVIEW REPORT

www.sbcounty.gov/dph/dehs

(800) 442-2283

FACILITY NAME CAMP CEDAR CREST	DATE 3/21/2014	SIGNATURE
LOCATION 33325 CAMP CEDAR CREST RD, ARROWBEAR LAKE, CA 92382	REHS Bennetta Betbadal	

17K405 Structure - Walls - Behind Sinks

Compliance Date: Not Specified
Not In Compliance

Inspector Comments: Provide FRP behind all sinks in janitorial room. It shall be 4 feet high and extend 18inches on each side of the sink.

Violation Reference - CCDEH Guidelines - CCDEH

Violation Description: The wall surfaces behind and adjacent all sinks (including Handwash and Mop sinks) shall be covered with fiberglass reinforced polyester (FRP), stainless steel, tile, or the equivalent. The approved wall cover must extend up the wall at least four (4) feet from the coved base and cover the walls behind the sink and accompanying drainboards to a minimum of eighteen (18) inches on both sides.

17K842 Plans - Submittal - Remodel - Protection

Compliance Date: Not Specified
Not In Compliance

Inspector Comments:

Violation Reference - HSC - 113980

Violation Description: Strict protective measures must be taken to prevent the contamination of food or food contact surfaces during the course of remodeling. Failure to do so may result in the closure of the food facility until all remodeling activities have been completed.

Overall Inspection Comments

Phase 1: 2 sets of restrooms, with total of 4 hand wash sinks, one janitorial closet with one mop sink and one hand wash sink, and 2 water heaters for each set of restrooms.

Phase2: 2 sets of restrooms, with total of 4 hand wash sinks, one janitorial closet with one mop sink and one hand wash sink, and 2 water heaters for each set of restrooms.

Photo Attachments:

No Photo Attachments