



**COMMUNITY ENVIRONMENTAL HEALTH PROGRAM
RECREATIONAL HEALTH PLAN CHECK - OFFICIAL PLAN REVIEW REPORT**

www.sbcounty.gov/dph/dehs

(800) 442-2283

FACILITY NAME HERITAGE PARK				DATE 7/17/2014	SIGNATURE	
LOCATION 303 W MERRILL AV, RIALTO, CA 92376				REINSPECTION DATE Not Specified	PERMIT EXPIRATION	
MAILING ADDRESS 2566 OVERLAND AV STE 700 LOS ANGELES, CA 90064				REHS Hui Chieng		
FA # FA0008377	PR # Not Specified	SR # SR0064245	CO # Not Specified	PE 3716	PROGRAM IDENTIFIER: None	
TIME IN 3:45 PM	TIME OUT 4:00 PM	CONTACT Not Captured			SERVICE: 025 - PLAN REVIEW	
				RESULT: 01 - CORRECTIVE ACTION NOT REQUIRED		
				ACTION: 57 - PLANS REJECTED		

RECREATIONAL HEALTH PLAN CHECK - PInCk Pool Minor Remodel - all

37K981 Plans - Plan Review Rejected

⚠ CRITICAL ⚠

Compliance Date: **Not Specified**
Not In Compliance
Violation Reference - **HSC**

Inspector Comments: The proposed plans to install an integrated UMA Solar SunStar heating system could not be approved at this time due to the listed observations.

Violation Description: Plans submitted have been rejected pending correction of the following:

37K088 Equipment - Flow Meter

Compliance Date: **Not Specified**
Not In Compliance
Violation Reference - **CCR 24 - 3130B**

Inspector Comments: Install a flow meter at the end of the recirculation system and solar heating system, prior to returning to the pool.

Violation Description: An approved flow meter is required.

37K132 Equipment - Pool - Turnover

Compliance Date: **Not Specified**
Not In Compliance
Violation Reference - **CCR 24 - 3134B**

Inspector Comments: The plans lacked sufficient information regarding the existing pool dimensions or water capacity in order to determine the required turnover rate after solar heating installation.

Violation Description: Demonstrate that the swimming pool filtration rate has a minimum turnover rate of six (6) hours or less.

37K500 Equipment – Pump – Size

Compliance Date: **Not Specified**
Not In Compliance
Violation Reference - **CCR 24 - 3125.B.1**

Inspector Comments: According to the provided client agreement documentation, it stated an additional pump may be installed onto the existing recirculation system.

Provide information regarding the additional pump. The additional pump shall not exceed pipe velocities, in accordance to Title 24 Pool Codes. (Suction=6 fps; Return=8 fps)

Violation Description: Listed pump flow rate exceeds the recommended pipe velocity of the existing pipes; this may cause cavitations.

Overall Inspection Comments

lease re-submit three corrected sets of plans to Environmental Health Services for further review.

Photo Attachments:
No Photo Attachments