



## RETAIL FOOD PLAN CHECK - OFFICIAL PLAN REVIEW REPORT

FACILITY NAME STARBUCKS COFFEE #9625				REINSPECTION DATE Not Specified	INSPECTOR Jane Troy	DATE 2/23/2016
LOCATION 9754 FOOTHILL, RANCHO CUCAMONGA, CA 91730				PERMIT EXPIRATION	IDENTIFIER: None	
TIME IN 11:15 AM	TIME OUT 12:00 PM	FACILITY ID FA0005706	RELATED ID SR0070303	PE 1770	SERVICE: 126 - PLAN CHECK FIELD INSPECTION RESULT: 05 - CORRECTIVE ACTION / FOLLOW UP REQU ACTION: 03 - REINSPECTION REQUIRED	

### RETAIL FOOD PLAN CHECK - PInCk PEP Major 1,500-5,999 SqFt

#### 17K832 Plans - Preliminary Inspection

Compliance Date: Not Specified  
Not In Compliance  
Reference - Reference Number - SBC Policy

**Inspector Comments:** A preliminary inspection was conducted today for the remodel of an existing Starbuck's Coffee. Final inspection is scheduled for tomorrow afternoon. Complete all construction as well as the listed corrections prior to final inspection. All equipment to be operational at time of final.

**Description:** Preliminary inspection.

#### 17K031 Construction - Employee Facilities

Compliance Date: Not Specified  
Not In Compliance  
Reference - CCDEH Guidelines - CCDEH

**Inspector Comments:** As current lockers for employees are small, 12-inch X 12-inch, provide wall mounted coat hooks on wall beside lockers.

**Description:** Lockers must be installed on six (6) inch high, easily cleanable legs, cantilevered off the wall, or on a minimum four (4) inch high continuously covered curb or platform. L-angle legs are not acceptable.

#### 17K390 Vermin - Pass-through Windows - Screen

Compliance Date: Not Specified  
Not In Compliance  
Reference - HSC - 114259.2

**Inspector Comments:** Existing pass through window opening at drive through currently exceeds the maximum allowable size. Adjust window opening size so it does not exceed 432 square inches.

**Description:** Pass through windows must have a closable window or screen that does not exceed 216 square inches without an approved air curtain device. The maximum allowable opening with an approved air curtain device is 432 square inches.

#### Overall Inspection Comments

No summary comments have been made for this inspection.

#### Signature(s) of Acknowledgement

NAME:  
TITLE:

Total # of Images: 0