



Public Health
Environmental Health Services

RECREATIONAL HEALTH PLAN CHECK - OFFICIAL PLAN REVIEW REP

FACILITY NAME HOLIDAY INN VICTORVILLE		DATE 4/3/2015	REINSPECTION DATE Not Specified	PERMIT EXPIRATION
LOCATION 15494 PALMDALE RD, VICTORVILLE, CA 92392			INSPECTOR Bennetta Betbadal	
MAILING ADDRESS 20401 VALLEY BL # 202 WALNUT, CA 91789			IDENTIFIER: None	
TIME IN 3:35 PM			SERVICE: 025 - PLAN REVIEW	
TIME OUT 5:20 PM			RESULT: 01 - CORRECTIVE ACTION NOT REQUIRED	
FACILITY ID FA0004497			ACTION: 57 - PLANS REJECTED	
RELATED ID SR0067330			PE 3711	

RECREATIONAL HEALTH PLAN CHECK - PlnCK Pool Major Remodel 0-999 SqFt

37K981 Plans - Plan Review Rejected **⚠ CRITICAL ⚠**

Compliance Date: Not Specified **Inspector Comments:** Plan is rejected at this time due to some needed corrections and conflicting information.
Not In Compliance
Violation Reference - HSC Per submitted emails scope of work consist of:

Violation Description: Plans submitted have been rejected pending correction of the following:

37K500 Equipment – Pump – Size

Compliance Date: Not Specified **Inspector Comments:** Listed pump flow rate (450 gpm) is much greater than the pipe velocity (84 gpm skimmers, 314 gpm main drain).
Not In Compliance Pump size shall be decreased, or pipe sizes ti be increased.
Reference - CCR 24 - 3125.B.1

Also pump rate(450 gpm) is much greater than the filter rate (120 gpm). Either decrease the pump size, or increase the filter size.

Or in both cases provide to sets of pump and filters with same level of flow rates.

Description: Listed pump flow rate exceeds the recommended pipe velocity of the existing pipes; this may cause cavitations.

Overall Inspection Comments

Following information on the plan are conflicting or not with the scope of the work:

- 1- Page 2 section A and D, does not apply to the pool remodel, also bench in not authorized to be inside the pool.
- 2- Page 2 section F: per scope of work spa is not added or no work on the spa. If going to add a spa, it can't be attached to the pool there should have 6' separation.
- 3- Page 3 section 2: two story wood frame building should be at least 4' away from the pool and have continues decking without obstruction within 4' feet of the pool. (it shows distance of 3')

Please remove the conflicting data from the plan and submit an accurate plan that reflects the proposed scope of work.

Provide accurate pool surface area, and capacity after the depth is decreased from 8' to 4'. (not sure if 3420 sq ft and 78,800 gallons are accurate date for pool after the remodel.)Basically provide before and after remodel pool capacity

Per new pool code follow equipment will be required:
 Automatic fill line, and automatic controller for the chemical feeders.

Provide spec sheet and detail for the proposed plaster material (white Marbled plaster).

2Sr smith 2 bend 5' handrail is not approved, provide a 3-bend handrail.

Signature(s) of Acknowledgement



Public Health
Environmental Health Services

RECREATIONAL HEALTH PLAN CHECK - OFFICIAL PLAN REVIEW REP

FACILITY NAME HOLIDAY INN VICTORVILLE	DATE 4/3/2015
LOCATION 15494 PALMDALE RD, VICTORVILLE, CA 92392	INSPECTOR Bennetta Betbadal

Photo Attachments:

No Photo Attachments