



Public Health
Environmental Health Services



www.SBCounty.gov

RECREATIONAL HEALTH - OFFICIAL INSPECTION REPORT

FACILITY NAME CITRUS GROVE APARTMENTS		DATE 6/15/2015	REINSPECTION DATE Not Specified	PERMIT EXPIRATION 7/31/2015
LOCATION 1230 E LUGONIA AV, REDLANDS, CA 92373			INSPECTOR Yvette Velasco	
MAILING ADDRESS 1230 E LUGONIA AV, REDLANDS, CA 92373			IDENTIFIER: Pool	
<input checked="" type="checkbox"/> FACILITY <input type="checkbox"/> OWNER <input type="checkbox"/> ACCOUNT			SERVICE: 003 - INSPECTION - FOLLOW UP INSPECTION	
TIME IN 9:07 AM	TIME OUT 9:39 AM	FACILITY ID FA0006636	RELATED ID PR0016026	PE 3620
RESULT: 03 - CORRECTIVE ACTION / NO FOLLOW UP RE				
ACTION: 01 - NO FURTHER ACTION REQUIRED				

RECREATIONAL HEALTH - Public Pool - Initial Pool at Facility

Ideal
In Compliance
Not in Compliance



temperature (°F)	No Data
observed flow (gpm)	No Data
required flow (gpm)	80
volume (gal)	28,800
area (sq ft)	960
occupancy	48

IMPORTANT: Replacement of Suction Outlet Covers
Suction Outlet covers (anti-entrapment covers over main drains and skimmer equalizer outlets) shall be replaced upon expiration. The expiration (in years) is stamped on the front of each cover, indicating the amount of time the cover is valid after installation. Each replacement cover shall:

1. Meet the latest ANSI/APSP-16 performance standard
2. Be rated for the maximum designed flow-rate of the pump

Retain all records which indicate the make/model number of the replacement cover and date of installation. Records shall be made available to your inspector upon request.

36K994 Reinspection

POINTS NA	Compliance Date: Not Specified	Inspector Comments: During the last routine inspection the flow rate was observed at 55GPM. Required flow rate of this pool is 80GPM in envision.
	Not In Compliance	
	Violation Reference - HSC	Observed the flow rate at 60-65GPM. Calculations conclude that the GPM should be approximately 68GPM. Ensure to provide appropriate flow rate for this pool.
There is no need for additional inspections regarding the flow rate at this time.		

Description: Reinspection conducted at this time to determine compliance from prior inspection.

Overall Inspection Comments

No summary comments have been made for this inspection.

Signature(s) of Acknowledgement

NAME:
TITLE:
Total # of Images: 0